

BCA Construction Schedule

Children's Center

The new Children's Center will be a place of wonder and discovery as children learn Bible truths. The walls have been painted, and we are installing the new floor finishes and the doors. Our builder, Kirtley-Cole, expects the Children's Center to be completely finished by July 15. At that time, the Children's Department will add furnishings, murals, decorations, and lighting. Areas will be designed inside the Children's Center to represent 32 Biblical stories. These visuals will help each child see the stories of the Bible come alive! There will be a "Miracle" indoor preschool playground, a giant two-story slide, a climbing wall, a video tower, and a black light wall to enhance each child's readiness to learn.

Opening Day is August 13th, and the Grand Opening Celebration is on August 27th. We are looking forward to more company!

Chapel

The Chapel is being completely refinished to create a beautiful, versatile area for seniors and other groups. New carpet will be installed in July and August, and new chairs have been ordered.

Activity Center (Gym)

We are now holding our Sunday morning services in the Activity Center while the Worship Center renovations take place. The new entry is two sets of double doors, which will fold back and be hidden when not in use, but close in the event of fire. Some youth offices have been removed to make room for one set of doors, and the other set will be on the NW corner. We are building a stage, treating the acoustics, and installing the air conditioning unit. We will take out the skylights on the north side, and refinish the existing floor. New chairs have been ordered. The roof has been refurbished, and there will be new lighting, video, and paint treatments. Sunday morning services will be held in the Activity Center until our Worship Center Grand Opening on September 12th.

Worship Center (Sanctuary)

The Worship Center is now being renovated. We are building 4 rooms: 2 on the SW corner and 2 on the NW corner of the Worship Center. We are taking out all of the pews and the existing sound system, removing the carpet, and starting our construction. The new theater seats we have chosen are wider than average, and we will have 5% handicapped seating (even more than recommended). New carpeting and VCT tile flooring will be installed during the last 2 weeks of August and 1st week of September. The new sound system will be installed, and an acoustical treatment will be added to the room, if necessary. The sound booth will be relocated to the main floor, and the balcony center seats will become a prime seating area. The complete room will be painted, including the back wall of brick. We won't refinish the concrete floor until September to accommodate the need for use during VBS, as it takes 11 days to do this (4 days for treatment and 7 days to let it sit).

Restrooms

Women's restrooms will be where the men and women's restrooms are now. The men's restrooms will be where the nursery is now. Please note that new men and women's restrooms have been added off the hallway behind the platform.

That hall corridor will be extended to gain access directly into the Activity Center

Youth Center

In September, work on the Youth Center Café and Youth Center meeting area will begin. We believe that this will take approximately 2 months, and plan to complete this by the first part of November.